

Monthly Production of BG PSC line sleepers for the Month of May/2019 (upto 31.05.2019)

S. No.	Name & Location of Plant	Ordered qty. under CS-169/16 (in Nos.)	Production upto the last month	During the month	Total upto date quantity of produced against the contract CS-169/16 at the end of the month (in Nos.)	Residual Qty. at end of the month (in Nos.)
1	2	3	4	5	6	7
1	M/s Patil Rail Infrastructure Pvt. Limited, Burhwal	321667	321408	0	321408	259
2	M/s Krishay Casting Limited, Lalkuan	321667+96500= 418167	356248	14784	371032	47135
3	M/s Calstar Steel Limited, Kanpur-Anwarganj	321667	157440	0	157440	164227
	TOTAL	1061501	835096	14784	849880	211621

AM
18.06.19
XEN/TM