

POSITION OF ONGOING WORKS PASSENGER AMENITIES. 07-08-18

SN	Year of Sanction	Short Name of Work	ALLOCATION	Current Cost	Expenditure upto date	Now Anticipated TDC	%age Phy. progress	REMARKS
1	2	3	4	5	6	7	8	9
Railway Board Level								
1	2018-2019	Lucknow Division - First foot over bridge with cover shed at (10 stations).	RRSK	169889	0			Detailed estimate under preparation.
2	2006-2007	Lucknow Jn - Remodeling of station (Phase-II)	DF(1)	166321	117818	30/11/2017	98	Completed.
3	2018-2019	Lucknow Division - First foot over bridge with cover shed (8 stations).	RRSK	120373	0			Detailed estimate under preparation.
4	2015-2016	Manakpur, Nautanwa, Bhavnar & Sahjanwa - Elimination of deficiencies as per minimum essential amenities by raising platform Nos (1,2,3), (1,2), (1) & (1) respectively to high level ('B/D' category)	DF(1),RRSK	119264	85196	30/09/2018	82	Work at SWA & BV has been completed. Work is in progress at MUR PF 2/3 & at NTV.
5	2018-2019	Raising of platform as high level on GAU, SNC, MHH, KEA & MSW stations in jurisdiction of ADEN/East/GD & ADEN/W/GKP.	RRSK	90971	0			Detailed estimate under preparation.
6	2018-2019	At Gorakhpur-Redevelopment of Railway station. Phase-I.	DF(1)	87500	0			Detailed estimate under preparation.
7	2018-2019	Aishbagh-Mailani - Augmentation of passenger amenities at various stations (16 nos.) including coach indication boards at ASH & STP on three PF.	DF(1)	75800	0			Detailed estimate under preparation.
8	2018-2019	LJN Div.- Improvement of Goods shed Facilities on 6 Goods shed namely Khalilabad, Gonda kutchehry, katra, Nakaha Jungle, Balrampur & Tulsipur	DF(1)	60801	0			Detailed estimate under preparation.
9	2018-2019	Lucknow Division - Provision of 2nd FOB at important stations of Basti(BST), Khalilabad(KLD) & Mankapur(MUR).	RRSK	59223	0			Detailed estimate under preparation.
10	2016-2017	Lucknow - Passenger amenities works (6 nominated Aarsh stations)	DF(1)	55408	2997	31/10/2018	20	Work completed at SOT and UB stations. Work is in progress at MND, NTV, BV, MHH & BUW station.
11	2018-2019	Passenger amenities works at nominated adarsh stations for civil works at MMB, LMP, & CLJ	DF(1)	49014	0			Detailed estimate under preparation.
12	2018-2019	LJN & ASH-Improvement of Water Filling Arrangement For Water Filling in Coaches	DF(1)	41542	0			Detailed estimate under A/C vetting.

13	2014-2015	Gorakhpur: Provision of P.P Shelter with Galvalum sheet on extended portion of Platform No.1 & 2. PF No.1= 10 bay & PF No.2=4 bay	DF(1)	40000	22288	30/09/2017	98	Work Completed.
14	2018-2019	Augmentation of goods platform and approach road, Improvement in lighting arrangement etc. at TSG siding, Sitapur.	DF(1)	30076	0	31/03/2019		Detailed estimate under A/c vetting.
15	2018-2019	Basti- Widening of Foot over bridge at Basti.	RRSK	29086	0			Detailed estimate under preparation.
16	2016-2017	Gonda - Repl of concrete washable apron (line No.3 & 4)	DRF	28374	1573	31/12/2018		Agency fixed for Line no 4. Work is in progress at platform no 4. Tender for line no. 3 has been opened on 17.11.16, 14.12.16, 28.02.16, 10.4.17 & 21.06.17, but no offer received. Work proposed at revised cost for line no. 3 under Umbrella work.
17	2007-2008	Gorakhpur - Improvement to water supply	DF(1)	26624	14947	31/10/2018	70	DS-2 of Pump is under account vetting. RCC tank & Pipe line work Completed. FCC received & under process.
18	2018-2019	Gonda Junction:- Improvement in Platform surface of Island Passenger PF no. 2 & 3.	DF(1)	25695	0			Tender to be opened on 16.8.2018
19	2012-2013	Lucknow Jn - 25-bay shelter on passenger platform No.6 (Kanpur end)	DF(1)	25595	23597		100	Work Completed. Final bill passed. Work to be deleted.

GM/DRM Level

1	2017-2018	GKP Sattion :- Improvement of damaged Platform surface of PF No. 7, 8, & 9.	DRF	24040	5015	31/10/2018		Agency fixed, work is in progress.
2	2017-2018	LJN Div.. Provision of toilet, Railing and other facilities for Divyang Passengers on 30 stations.	DF(1)	22909	0	31/12/2018		Detail estimate sanctioned, Tender for Sr.DEN/III/LJN (15 Stations) & Sr.DEN/III/LJN (05 stations)opened on 26.3.18 & under finalization. Tender to be opened on 13.8.2018 for Sr.DEN/C & DEN/G (7 Nos stations)
3	2017-2018	LJN Div- Piped water supply with storage tank at 25 "E" category stations.	DF(1)	21570	2692	31/10/2018		Agency fixed for Sr.DEN/I/LJN, Sr.DEN/II & work in progress

4	2010-2011	Supply Installation and Commissioning of automated Mechanized laundry Machines/Equipments (Cap 2.5 Ton) with construction of building.	DF(1)	20572	19335		100	►Work completed & final bill of Electrical awaited.Civil work completed & final bill passed. ►Machine Recd. & Commissioned on 27.02.14.
5	2016-2017	Provision of 2 Nos Escalator at ASH Railway station in circulating area.	DF(1)	19998	0		25	Detailed estimate sanctioned on 17.6.16, DS-2 of 4C x 70Sq.m. LT Cabel sent to store for precouurement DS-2 of passenger esclator and 4C x 240Sq.m. LT cabel sent to CEE office for precuerment. Work tranfer to BSB division.Tender for civil work opened on 19.8.16 & under finalization. Finalization of tender is heldup due to non availability of information for finalizing with elect. deptt.
6	2016-2017	Basti~~Provision of 2 Nos Escalator at BST Railway station.	DF(1)	19971	12601	31/03/2028	75	Escalator commissioned, only AMC work left.
7	2015-2016	LJN Div.:Provision of 80 Nos. low cast PP Shelter (RCC) with 02 No. RCC benches and fan in each shed & additional 1000 Nos. RCC benches in open area	DF(1)	19901	17331	31/10/2018	99	work in progress.
8	2015-2016	LC :- Agumentation of Passenger amenities facilities by providing station Bldg., 10 nos. Low cast PP Shelter, 20 Nos. SS & 50 Nos. RCC Benches.	DF(1)	19889	15840		99	Work completed. FCC passed.
9	2015-2016	Provision of five line Train Display Board and Single Line Train Display Board at FOB & platforms at A1, A category stations and on line	DF(1)	19800	12788			work completed.
10	2014-2015	GKP : Surfacing of paltform with mozaic tiles & improvement to water hydrant on PF No. 5/6 & 9.	DRF	19791	14701		98	Work completed. FCC received & final variation approved, final bill passed.
11	2015-2016	DMG :- Agumentation of Passenger amenities facilities by providing Station Bldg.with parking, 2 bay PP shelter, 10 nos. Low cast PP Shelter, 20 Nos.	DF(1)	19776	6829	31/10/2018	15	Work in progress. work stopped due to instruction given by GM during inspection. Proposal for termination on administrative ground is under account vetting.
12	2015-2016	BLP,BST & LJN-Provision of Watering Hydrants.	DF(1)	19760	2920	31/10/2018	40	Work in progress.

13	2015-2016	Provision of Coach guidance system at remaining 03 Platforms at GKP,02 Platforms at LJN & single line train display boards at entrance & FOB.	DF(1)	19500	7716		90	work completed
14	2015-2016	Provision of Coach guidance system at KLD, BST stations(Aclass) for providing minimum amenities at Adarsh Stations.	DF(1)	19500	12481			work completed
15	2015-2016	Provision of Coach guidance system and train display boards at GD, BNZ & MUR	DF(1)	19500	11790			work at GD & BNZ completed & MUR will be completed by 31.01.17
16	2015-2016	ASH :- Agumentation of Passenger amenities facilities by providing station Bldg., 10 nos. Low cast PP Shelter, 20 Nos. SS & 50 Nos. RCC Benches.	DF(1)	19453	13773		99	work physically completed & final bill awaited.
17	2015-2016	LJN Divn. Provision of one bay PP Shelter on different station to recoup deficiency as per MEA norms.20 stations.	DF(1)	18943	3166	31/10/2018	20	Work in progress.
18	2016-2017	DAL :- Agumentation of Passenger facilities by providing station Bldg.at 2nd entry, 08 nos. Low cost PP Shelter, 20 Nos. SS & 50 nos RCC Benches	DF(1)	18485	5708	31/10/2018	40	Work is in progress.
19	2014-2015	GKP : Improvment work of 2nd Entry and Construction of Modren type pay & use toilet & premier car parking stand.	DF(1)	18360	17613		100	Work completed.Final bill passed.Recomended for deletion.
20	2015-2016	Provision of Autoannouncement System and T D B at GKC, SCC, BLP & GTNR, Glow sine board and SS dustbin steel four seater bench & flexi board .	DF(1)	18145	9532			.work completed.
21	2010-2011	Basti - Construction of Island platform No 4, PP shelter and drain etc	DF(1)	18121	6363		98	WORK Completed
22	2014-2015	GORAKHPUR : Extension of Cab way towards west end at P.F. No.1,	DF(1)	18084	18084		100	Engg. Work completed. Final bill passed. Recomended for deletion.
23	2015-2016	Gorakhpur: Provision of Mosaic tile flooring in in covered area and VCD flooring in uncovered area at Platform no. 3 & 4.	DRF	17782	17782		99	work completed. FCC awaited.
24	2015-2016	GKP--Provision of Coach Watering & Cleaning Facilities for Trains returning without secondary maintenance on Pit at GKP.	DF(1)	17575	0	31/10/2018		Agency fixed. Work held up due to non availability of block.
25	2014-2015	LJN Div- Proposal for MEA deficiency in PP Shelter at 'E' Class Stations.	DF(1)	17059	6336	31/10/2018	55	Work in progress.
26	2015-2016	Electrical work in connection with Improvement of passenger aminity facilities at 17 Stations. (Short Term Work)	DF(1)	17000	11234		80	Work physically completed. Final variation under process.

27	2014-2015	Gorakhpur : Provision of Mosaic Tiles, Water Hydrant and Benches on extended portion of Platform No.1 & 2	DF(1)	16820	0	31/12/2015	98	Work completed.
28	2015-2016	LJN - Covering of PP shelter inside of PF - 1,seating arrang,railing & shelter from end of covering of PF to concourse & parallel to concourse	DF(1)	15785	15785		100	Work completed. FCC passed.
29	2015-2016	ASH : Augmentation of Passenger Amenity facilities. (Circulating area with parking facility & low mast etc.)	DF(1)	15736	14553		99	Work completed & FCC awaited.
30	2016-2017	LC :- Additional entry with station building on north side along with development of Circulating area, Passenger amenities facilities & parking.	DF(1)	15528	13974		70	Work completed. FCC awaited.
31	2015-2016	LJN:- Provision of AC VIP lounge in existing diesel lobby, improvement of concourse area, 30 Nos. SS & 200 Nos. RCC Benches, 08 No Low cast PP Shel.	DF(1)	15425	11981		95	Work completed FCC awaited.
32	2015-2016	Replacement of damaged CC washable Apron on PF no.6 at GKP satation..	DF(1)	15278	0	30/11/2018		Agency terminated. Re-tender was opened on 26.12.2017 & under finalization
33	2015-2016	Replacement of damaged CC washable Apron on Line no.1 at GD satation..	DF(1)	15278	2689	31/10/2018		work is in progress
34	2015-2016	Gorakhpur: Provision of Graninte stone flooring in covered area at Platform no. 1	DRF	15200	3010		99	Work completed. FCC awaited.
35	2016-2017	BNZ :-Augmentation of Passenger facilities by providing station Bldg, 08 nos. L/ cost PP Shelter, 20 Nos. SS & 50 Nos. RCC Benches, Retro reflective	DF(1)	15006	2294	31/10/2018		Work is in progress.
36	2017-2018	LJN div-Coach guidance system at ASH, LC, & STP.	DF(1)	14499	0	31/12/2018		-
37	2016-2017	LJN Div:- Provision of Shallow tubewell, storage tank and pipe line connection on 06 Nos. D class stations & 14 No. E Class Station	DF(1)	14479	471	30/11/2018		Work in progress.
38	2008-2009	North Eastern Railway - Escalators at major stations (2 Nos) (1 station) at GKP	RRSK	14046	14000	31/12/2020	99	Work completed. Only AMC work left.
39	2014-2015	Proposal for shortfall in MEA such as Latrins, Water cooler , Shelter , Low cast Shelter ,Waiting hall, Clock & Lighting at station	DF(1)	13301	8089		99	civil Engg. work completed. DAL, ASH LED fitting received.
40	2016-2017	GKP: Provision of Waiting rooms, Food Plaza & other amenity on 1st floor near 3rd FOB on North side.	DF(1)	13277	2772	31/10/2018		Work in progress.
41	2014-2015	Barhni : Proposed Multifunctional Complex.	DF(1)	12291	12291		99	Work completed & Final bill awaited.

42	2014-2015	GKP yard : Provision of Drain (9 kms)	DF(1)	12179	10676	31/10/2018	82	Work in progress.
43	2016-2017	LC : Provision of FOB with cover shed.	RRSK	12108	11486	31/10/2018	80	Work in progress.
44	2015-2016	JEA,GKC &MUR -Provision of Watering Hydrant for Coach Watering on One Platform Line & Rooms for Train Passing at JEA,GKC & MUR.	DF(1)	12012	6862	31/10/2018	55	Work in progress.
45	2015-2016	LJN Div- Provision of 280 nos. steel dustbins and 280 nos.steel tri-seater benches at 17 nominated stations (Short term).	DF(1)	11200	8395		100	work completed. Final bill awaited.
46	2016-2017	GKP: Extension of FOB No-2 circulating area side at station.	RRSK	11004	6799	31/10/2018		Work in progress.
47	2015-2016	LJN Divn. : Provision of 100 no. Low Cast PF Shed with RCC bench with fan in each shed on each station at 39 Station in main line GKP-LJN	DF(1)	10300	9862		98	Work completed.
48	2016-2017	PJ :- Provision of FOB alongwith covering shed.	RRSK	10249	3050	31/10/2018		work in progress.
49	2009-2010	Gonda- Construction of Cement Concrete roads in BG Goods Shed as per latest specifications of the Railway Board	DF(1)	9986	8466		100	Work completed.Finalisation of contract under arbitration.
50	2017-2018	Gorakhpur jn.~~Improvement in passenger amenities by augmentation of power supply system at GKP Railway Station.	DF(1)	9732	0	31/12/2018	5	Detail estimate under A/c vetting.
51	2015-2016	Beautification by providing LED façade lighting at Gorakhpur station and provision of LED station name board at GD and BST railway Stn.	DF(1)	9380	8471		100	Work physically completed.
52	2014-2015	Provision of Passenger amenities works at 04 nominated stations GKP, BST, GD & LJN.	DF(1)	8997	6556		100	Work completed.
53	2015-2016	LJN Divn. : Provision of 165 nos. IM-II Hand Pump on station PF on replacement A/C in lieu of conventional Hand pumps (Others long term).	DF(1)	8412	8194		100	Work completed & FCC passed.
54	2015-2016	Provision of ON Line Train reservation Chart display System (TCDC) at GKP & LJN station in LJN division	DF(1)	8246	1648	31/10/2018		70% work completed at GKP & at LJN wiring started
55	2015-2016	Provision of Steel Railing in front of booking office, Parking Signages Board in circulating area and acrylic sheet	DF(1)	8236	5192		99	Work completed and final variation approved. Final bill passed.
56	2016-2017	GKP: Provision of portico, Ladie & Gents waiting rooms with toilet, booking office etc. at Cabway on PF No.-1	DF(1)	6761	4001			Work in completed.FCC awaited.
57	2017-2018	LJN Div- Improvement of PRS building and booking office of LJN & GKP and replacement of counters.	DRF	6401	0	30/11/2018		Detail Estimate under A/c. vetting.

58	2017-2018	LJN div- Provision of furniture in new AC lounges, retiring room, waiting halls at B and D category stations and S&T passenger amenities item	DF(1)	5998	0	31/10/2018		DS-2 have been sent to store on 14.12.2017 for procurement.
59	2011-2012	Khalilabad:- Improvement to platform surface, Circulating Area, Water Booths, Façade etc. and provision of Toilet on PF no. 2 & Ladies Waiting Room.	DF(1)	5990	4148		100	Tender vitiate & under A/c vetting.
60	2011-2012	Bahraich:- Provision of amenities as per Adarsh Station.	DF(1)	5982	4012		100	Work completed.
61	2011-2012	Khalilabad: Provision of coach guidance display board	DRF	5876	1340	30/09/2016	100	Work transferred to GKP at PF. No. 8 and 9 completed.Final bill under process
62	2011-2012	BNZ & BST: Replacement of existing old and worn out auto announcement and provision of true colour train display board.	DRF	5868	3007	30/06/2016		Work completed. Final bill under process.
63	2016-2017	SCC : Leftover work of existing station building, Imp. of PF surface,& other works.	DF(1)	5781	5781	31/10/2018	60	Work in progress.
64	2011-2012	Barhni :- Provision of amenities as per Adarsh Station.	DF(1)	5778	4021		100	work completed. Final variation returned to ADEN office for correction as per vig. investigation.
65	2015-2016	Provision of LED Based train display System in waiting halls (Ladies & Gents)and platforms in LJN Division..(Short Term)	DF(1)	5733	4686		95	Work completed at all stations.
66	2014-2015	Provision of goods shed office with cover shed at BST.	DRF	5162	4313		99	Work completed. FCC passed. Recomended for deletion.
67	2017-2018	LJN div-Provision of addl. 200 nos. stainless steel benches with RCC Grouting.	DF(1)	5000	0	30/11/2018		DS-2 have been sent to store on 14.12.2017 for procurement.
68	2015-2016	LJN Divn. : Provision of Waiting room (ladies/Gents) at MUR, ASH, LJN, CPA & LC Stations.	DF(1)	4975	4757		99	work completed & FCC received, final variation under a/c vetting.
69	2011-2012	LJN Div: Provision of auto announcement system at BUW, CLJ, DAL, CPA, BNY, & GK stations.	DF(1)	4785	1325	31/10/2018	90	90% work completed. Work in progress.
70	2016-2017	UB:- Passenger amenities works at UB station as Adarsh Station.	DF(1)	4478	1454			Work completed. FCC awaited.
71	2016-2017	LJN : Provision of 04 bay PP shelter on PF no. 6 in front of TTE running room.	DF(1)	4197	1332		100	Work completed, FCC received & Final variation vetted & FCC passed.
72	2007-2008	Basti - Shifting of the existing Parcel Office and widening of entrance including the extension of portico.	DF(1)	4071	4054		100	Completed, Final variation approved & final bill passed.

73	2010-2011	Basti : Provision of Coach Guidance display board at Basti	DF(1)	3916	2307		100	Work transferred to PF no. 2 at GKP and PF no. 6 at LJN. Work completed & Final bill under process.
74	2015-2016	Provision of additional watercooler at different Railway stations to overcome MEA Deficiency.	DF(1)	3857	2352		100	All water cooler received and installed. No electrical tender involved in this work.
75	2014-2015	Daliganj : Provision of deep tubewell.	DF(1)	3807	2648		99	Work completed, FCC received and final variation vetted and under approval.
76	2015-2016	Provision of LED Based train display System in waiting halls (Ladis & Gents),AC Lounge at GKP,GD,KLD, BST & LJN Station.(Short Term)	DF(1)	3518	2267		99	Work completed .
77	2012-2013	CPA-Provision of deep tube well	DF(1)	3398	2398		99	Lowering of electric pump by Electrical dept. Civil engineering work completed & FCC passed.
78	2016-2017	Provision of Train Arrival/Departure information Display through NTES at LJN & GKP (A1 class stations) of LJN Division.	DF(1)	3294	0	31/10/2018		Detailed estimate under preparation.
79	2009-2010	At Gainsary : Provision of deep tube well & pump house with chlorination plant	DF(1)	3122	1780	31/10/2018	70	Submersible pump, submersible cable received.
80	2016-2017	Provision of toilet on LJN & GKP (One on each PF) (10 nos.) for Divyang passenger.	DF(1)	3000	2816	31/10/2018	70	Work completed at GKP. Work is in progress at LJN.
81	2015-2016	KEA : replacement of corroded Pipe Line alongwith OH tank & T/Well.	DRF	2999	2999		99	Work completed. FCC passed.Recomded for deletion.
82	2008-2009	Gonda - Provision of Emergency power supply arrangement in TPT platform, Goods shed & Coal bar siding etc.	DF(1)	2994	1142		90	Work physically completed. Final variation under process.
83	2015-2016	LJN div- Provision of Furniture for RR, WR, booking, PRS etc. in veiw of visible improvement at 17 nominated station (Short term) .	DF(1)	2946	2702		100	Work completed.
84	2008-2009	Nuagarh, sohratgarh & barhny - Improvement of station building & circulating area.	DF(1)	2900	2512		100	Work completed. FCC received and under process.
85	2012-2013	LJN Div.-Provision of emergency power supply by providing energy power backup at A and B class stations.	DF(1)	2565	2156	30/09/2018	90	Material received. Work in progress.
86	2015-2016	LJN- Construction of approach road of cab way from parcel office side (long term).	DF(1)	2560	536	30/11/2018	25	Agency fixed on 01.06.2018

87	2009-2010	Lucknow City - Shifting of OHE, Portals and electrification of platform in connection with extension of PF No. 1 for running 24 coach trains.	DF(1)	2558	1783		72	work may be short closed .
88	2007-2008	Lucknow Jn. - Shifting of LT cables & OHE mast in connection with reroofing of RMP sheeted passenger waiting hall.	DF(1)	2531	2325		100	Work completed. Due to negative variation, variation is under process to delete the work.
89	2015-2016	LJN Divn. Provision of 27 No. Urinal & 08 No. Lav. & 20 Nos. Hand Pump to recoup MEA Short Fall in the division	DF(1)	2500	1017	31/10/2018	40	work in progress.
90	2014-2015	To Convert non A.C.waiting rooms to AC retiring rooms (Ladies waiting room no. 12,13 & Gents waiting room no.14,15)	DRF	2493	1767		90	Civil Engineering work complete. FCC received & under process for A/C vetting.
91	2015-2016	Replacement of Autoannouncement System at NTV,ANDN,BV & TLR and provision of P.A.System at MSW , GAUR in LJN division.(Short Term)	DF(1)	2473	1007		99	work Completed
92	2014-2015	AT Swaminarayan chhapi- Extension of PF No. 01 in 200 meter length at Swaminarayan chhapi station. .	DRF	2251	2251		99	Work completed & FCC received & under sanction.
93	2015-2016	LJN Divn.: RCC Benches on Platform Uncovered area at 30 nos. of stations, (30 Nos.) Other long term).	DF(1)	2195	762		60	Work completed. FCC awaited.
94	2008-2009	Basti : Electrical work in connection with shifting of existing parcel office, widening of entrance including extension of portico etc.	DF(1)	2163	1863	31/10/2018	90	Final variation sanctioned. Work in progress.
95	2015-2016	Provision of 1No. 20 M High Mast each in LJN cab way and ANDN circulating area.	DF(1)	2130	1672		100	Work physically completed. Final variation under process.
96	2014-2015	GKP : Provision of Path way in yard to connect PF no. 7, 8 & 9 to other PF no. 1,2,3,4,5 & 6.	DRF	2080	2080		99	work completed, final bill passed. Recommended for deletion.
97	2006-2007	Basti - Provision of 2 bay P.P. Shelter at Basti on PF no 1 & 2.	DF(1)	2000	1050		90	work completed.Work done by construction deppt.
98	2013-2014	Opening of halt station kailashpuri and Gaihat in the section Gonda-Mailani	DF(1)	1980	1865		95	At Gaihat station work completed and work stopped by forest deptt. of Kailashpuri Halt station.
99	2017-2018	LJN div- Provision of SS dustbins at D and E category stations (400 nos.)	DF(1)	1920	0	31/12/2018		DS-2 have been sent to store on 14.12.2017 for procurement.
100	2015-2016	Provision of Digital Clocks in waiting halls (Ladis & Gents) and and of Talk back system in Lucknow Divi..(Short Term)	DF(1)	1909	0		100	Work completed.

101	2016-2017	LJN: Provision of furniture and others passenger amenities work in new waiting room at LJN platform no. 6.	DF(1)	1717	1349	31/08/2018		except stainless steel bench all items are procured.
102	2009-2010	Sitapur - Improvement in lighting arrangement in open platform, rewiring of station building, provision of façade light etc."Adarsh station"	DF(1)	1680	1107		100	Work completed.
103	2014-2015	Renovation & Provision of tiles in Waiting room (Pass. & Toilet portion both)- LJN (Pass. Portion of Gents & Ladies), BST, CPA, BXN, NTV, MUR, CLJ,	DRF	1613	1613	31/10/2018		Work is in progress.
104	2015-2016	Provision of RAPID Display board at A1 & A Category stations (GKP,GD,BST,KLD & LJN) in LJN Division ..(Short Term)	DF(1)	1535	1517		99	completed .
105	2015-2016	LJN Divn. Provision of Steel Railing at booking office on the identified 15 nominated stations.	DF(1)	1456	757		95	Work completed.
106	2008-2009	Gonda : Provision of automatic controlled reservation chart lighting arrangement in A C & Sleeper coaches of Pushpak & Gorakhdham.	DF(1)	1415	1205		100	Work completed.
107	2016-2017	Provision of POET at all A1,A ,B station of LJN Division	DF(1)	1376	0	31/10/2018		Detail estimate under preparation.
108	2015-2016	Provision of Token Display system foe Queue management at PRS/GKP & BNZ in LJN Division.(Long Term)	DF(1)	1375	1359			Work completed .
109	2016-2017	Arrangement for protection of ladies passenger at LJN & GD station.	DF(1)	1319	0	31/10/2018	50	Work in progress in GD.Work at LJN has been completed under zone work.
110	2014-2015	At Basti: Extension of PF No. 01 in 73 meter length in east side at Basti station. .	DF(1)	1316	1316		98	work completed. Final variation approved & FCC passed. Recomondation for deletion.
111	2007-2008	Paliyakalan - Provision of Booking Hall	DF(1)	1200	400		100	Work completed. FCC received & Final variation is under approval
112	2014-2015	Raising of extended portion of platform no. 1 (GTNR end) at BNZ station.	RRSK	1161	1161	31/10/2018	80	Work Terminated butas oer final variation, tender vitiated. Termination of contract has been revoked. Work of Mural Art is to be done.
113	2013-2014	Provision of Tubular benches at passenger concourse hall & cabway platform.	DF(1)	1127	871		99	Work completed. FCC awaited.
114	2014-2015	Provision of modern toilet at LJN Station.	DRF	1089	1089		100	Work completed. FCC passed. Recoded for deletion.

115	2013-2014	Navtanwa station as per adarsh station norms.	DF(1)	1040	235		100	Work completed. Final variation approved, final bill passed.
116	2008-2009	Basti - Improvement of lighting arrangement for aesthetically pleasant lights at BST railway stations.	DF(1)	1000	1000		100	Work completed.
117	2013-2014	Shohratgargh: Improvement & renovation for Adarsh station.	DF(1)	1000	607		99	Work terminated. Left over work completed through zone. Final bill received. Final bill is being paid.
118	2015-2016	At Gonda jn-Provision of Furniture for RR, WR, booking, PRS, etc. in veiw of visible improvement at Gonda station (long term).	DF(1)	955	782		100	Work completed.
119	2015-2016	Provision of RAPID Display board at (MUR , GKC & BNY) in LJN Division ..(Short Term)	DF(1)	921	851		99	completed.
120	2015-2016	Replacement of corroded pipe line at Bahnan Railway station	DRF	879	879		99	Work completed. FCC passed. Recommended for deletion.
121	2015-2016	At Basti- Provision of Furniture for RR, WR, booking, etc. in veiw of visible improvement at Basti station (long term).	DF(1)	749	668		100	Work is completed.
122	2003-2004	LJN Div. -Replacement of HPSV fittings by M.H. fittings at different stations	DRF	591	350		70	work is under short closure.
123	2015-2016	Provision of Touch screen based passenger information kiosk at GD,KLD,MUR,GKC,BNY & LJN in LJN Division..(Long Term)	DF(1)	169	160		20	Completed