

Electrification Projects

Section	TKM	Executing agency	TDC
Daliganj-Sitapur - Mailani	104+116	RVNL	<ul style="list-style-type: none"> ● DAL-STP CRS done on 25th Feb' 2020. ● STP – LMP (TKM- 49.78) CRS Inspection done on date- 23-12-2020. ● Lakhimpur – Bankeganj (TKM - 51.75) CRS inspection done on dt 25th Nov. 2021 ● Bankeganj-Mailani (TKM- 17.3 PCEE inspection for opening of section done on dt 29.08.2022
Burhwal- Sitapur doubling with electrification	118	Cons. /BG/ LJN	<ul style="list-style-type: none"> ● Electrification is being done with doubling. (TKM-118) ● Parsandi–Sitapur (20.3 TKM) CRS inspection done on dt 24th Nov. 2021. ● Parsandi -Binswa (22 TKM) CRS inspection done on dt 11th April 2022. ● SDAM –PPE (25 TKM) . Foundation (80 %) and Mast erection (70%) work done. <p style="text-align: center;">TDC –Oct 2022</p>
Gonda-Anand Nagar – Nautanwa-Gorakhpur	331	RE/GKP	<ul style="list-style-type: none"> ● GKP – ANDN (64 TKM) CRS inspection done on date – 27.03.2021 ● ANDN- NTV(46.18TKM) CRS inspection done on date – 23.09.2021 ● ANDN- SOT(64.345TKM) CRS inspection done on date – 27.03.2022 ● SUBR-SOT (156.74 TKM) foundation work under progress. <p style="text-align: center;">TDC:-Sept. 2022.</p>
Malhaur- Daliganj doubling with electrification	17	Cons. /BG/LJN	<ul style="list-style-type: none"> ● DAL-BNZ 90 % foundation & 20 % mast erection work completed.. ● BNZ –ML 90 % foundation work completed . <p style="text-align: center;">TDC –Dec. 2022</p>
Aishbagh – Manaknagar doubling with electrification	3	Cons. /BG/LJN	Work order issued on 04.04.2022. Work yet to start.