

## Electrification Projects

Section	TKM	Executing agency	TDC
Daliganj-Sitapur - Mailani	104+116	RVNL	<ul style="list-style-type: none"> <li>• DAL-STP CRS done on 25th Feb' 2020.</li> <li>• STP – LMP (TKM- 49.78) CRS Inspection done on date- 23-12-2020.</li> <li>• Lakhimpur – Bankeganj (TKM - 51.75) CRS inspection done on dt 25<sup>th</sup> Nov. 2021</li> <li>• Bankeganj-Mailani (TKM- 17.3 PCEE inspection for section opening done on dt 29.08.2022</li> </ul>
Burhwal- Sitapur doubling with electrification	118	Cons. /BG/ LJN	<ul style="list-style-type: none"> <li>• Electrification is being done with doubling. (TKM-118)</li> <li>• Parsandi–Sitapur (20.3 TKM) CRS inspection done on dt 24<sup>th</sup> Nov. 2021.</li> <li>• Parsandi -Binswa (22 TKM) CRS inspection done on dt 11<sup>th</sup> April 2022.</li> <li>• SDAM –PPE (25 TKM) . Foundation (80 % ) and Mast erection (70%) work done.</li> </ul> <p style="text-align: center;"><b>TDC –Oct 2022</b></p>
Gonda-Anand Nagar – Nautanwa-Gorakhpur	331	RE/GKP	<ul style="list-style-type: none"> <li>• GKP – ANDN ( 64 TKM) CRS inspection done on date – 27.03.2021</li> <li>• ANDN- NTV( 46.18TKM) CRS inspection done on date – 23.09.2021</li> <li>• ANDN- SOT(64.345TKM) CRS inspection done on date – 27.03.2022</li> <li>• SUBR-SOT (156.74 TKM) foundation work under progress.</li> </ul> <p style="text-align: center;"><b>TDC:-Sept. 2022.</b></p>
Malhaur- Daliganj doubling with electrification	17	Cons. /BG/LJN	<ul style="list-style-type: none"> <li>• DAL-BNZ 90 % foundation &amp; 20 % mast erection work completed..</li> <li>• BNZ –ML 90 % foundation work completed .</li> </ul> <p style="text-align: center;"><b>TDC –Dec. 2022</b></p>
Aishbagh – Manaknagar doubling with electrification	3	Cons. /BG/LJN	Work order issued on 04.04.2022. Work yet to start.