

STATUS FOR 37 STATIONS - ECO SMART STATIONS:			24 th June 2021
S.No	Activity (with verifiable indicators)	MUV - NER - Remark	TDC
1	ISO 14001 Achieved	Certification Completed	Completed
2	Water Audit completed	Water audit Completed	Completed
3	Energy Audit Completed	Energy audit completed.	Completed
4(a)	Gross water consumption (KLD)	1385.4 KLD	Completed
(b)	Scope of recycling of water/effluent /sewerage (KLD)	Scope has been assessed in Water Audit that 0.25 MLD waste water recycling plant can be installed	Completed
(c)	Effluent / Water/ Sewerage Recycling plant planned (KLD) (With TDC)	LoA issued on 31.07.19 for WRP. Work is under Progress.	Feb.'22
(d)	Capacity of ETP/STP/WRP already installed (KLD)	Not installed. 250 KLD WRP will be installed in MUV coaching Depot. Work under progress.	Feb.'22
(e)	Recycled water available (KLD)	N/A	...
5(a)	Pairs of Dust Bins required for Segregated collection of solid waste	115	Completed
(b)	Dust Bins to be provided (Pairs)	115	Completed
6(a)	No. of plastic bottles crushing machine planned	01 No. Bottle crushing machine received and installed on 12.06.2020.	Completed
(b)	Provided (Nos.)	01 No. Bottle crushing machine received and installed on 12.06.2020.	Completed
7	COMPOSTING Plant at Rly Station (No. & Capacity)	01 No. & 200Kg	Completed
8	Material Recovery Facility (Area in Sqm.)	45 sq.m	Completed
9	Status of Cleaning Contract (yes/No)	Yes	Completed
10	Transportation of segregated waste (Yes/No)	Yes	Completed
11	Rag picking contract Status (For Approches to Station - Tracks beyond 50m from edge of farthest PF)	Rag picking contract within station limit is a part of available Cleaning Contract. Beyond station limit, cleaning of track area shall be carried out through quotations by Engg. Department.	Completed
12	CCTV Cameras for monitoring for cleanliness (Nos.)	52	Completed
13	Authority nominated to penalized the person involve in littering at stations	complied	Completed
14(a)	Nos of locations for display of notice for and poster on public awareness campaigns	Available, 08 locations	Completed
(b)	Notice/Poster available (Nos.)	8	Completed
(c)	Nos. of passenger penalised	Nil	Completed
(d)	Penalty collected (Rs. In Lac)	Nil	Completed
15	Teams formed to prevent open defecation on track. (Nos.)	There is no open defecation near Rly station & nearby track. However, team comprising of Engineering, RPF and Commercial are nominated	Completed
16	No. of Encroachment along the tracks, which are creating nuisance on tracks	Nil	Completed
17	No. of locations of illegal dumping in railway area	Nil	Completed
18	No. of locations requiring B/ wall to prevent unauthorized dumping on railway land.	Nil	Completed
19	Authority Nomination to tackle the polluter on Railway land	Commercial staff along with RPF personnel	Completed
20	Coordination with ULB to prevent U/A dumping , prevent open defecation & Encroachments	There is no open defecation & encroachment near Rly station & nearby track.	Completed
21	Nos. of toilets installed to prevent open defecation on railway track	There is no open defecation near Rly station & nearby track. 03 nos. Pay & Use toilet on Railway Platform and 04 nos. Namma toilets in circulating area are available for Railway Passengers.	Completed
22	Nos. of garbage bins installed to prevent U/A dumping	There is no unauthorized dumping near MUV station area. 02 Nos Garbage bins are available in Station Premises (one each at first entry and second entry)	Completed
23	Nos. of Toilets provided in circulated area	04 Nos Namma Toilets at first entry	Completed
24	Website/webpage of the Railway Stn. To receive public grievance and suggestions.	Functional ner.indianrailways.gov.in >Division>Varanasi Division>NGT Order Compliance.	Completed