

Engineering Information

Position as on 31.03.2026

State Wise Route Kms

State	Uttaranchal	Uttar Pradesh	Bihar	Total
Gauge				
BG	187.56	2784.92	350.35	3322.83
MG	-	171.10	-	171.10
Total	187.56	2956.02	350.35	3493.93

Division Wise Route Kms

Division	Izatnagar	Lucknow	Varanasi	Total
Gauge				
BG	1018.26	981.55	1323.02	3322.83
MG	-	171.10	-	171.10
Total	1018.26	1152.65	1323.02	3493.93

Group Wise Route Kms

Division	Izatnagar	Lucknow	Varanasi	Total
Route				
D	1018.26	981.55	1323.02	3322.83
R2	-	171.10	-	171.10
Total	1018.26	1152.65	1323.02	3493.93

Track Kms

Division	Izatnagar	Lucknow	Varanasi	Total
Gauge				
BG	1018.26	1397.36	2154.46	4570.08
MG	-	171.10	-	171.10
Total	1018.26	1568.46	2154.46	4741.18

Details of Track Structure (BG)

Type of Sleepers	Length of Track (In KM)	Type of Rails	Length of Track (In KM)
Channel Sleeper	14.83	60 KG (90 UTS)	2720.36
PSC	4555.25	52 KG (90 UTS)	1849.72
Total	4570.08	Total	4570.08

Details of Track Structure (MG) *

Type of Sleepers	Length of Track (In KM)	Type of Rails	Length of Track (In KM)
CST-9	117.04	90 R	165.90
PSC	11.81	75 R	5.20
ST	42.25	Total	171.10
Total	171.10		

Level Crossings Position

	Izatnagar			Lucknow			Varanasi			Total on NER		
	Manned	Un-manned	Total	Manned	Un-manned	Total	Manned	Un-manned	Total	Manned	Un-manned	Total
BG	416	0	416	339	0	339	548	0	548	1303	0	1303
MG	0	0	0	33	27	60	0	0	0	33	27	60
Total	416	0	416	372	27	399	548	0	548	1336	27	1363