

Engineering Information

Position as on 31.03.2025

State Wise Route Kms

State	Uttaranchal	Uttar Pradesh	Bihar	Total
Gauge				
BG	187.56	2730.73	350.35	3268.64
MG	-	225.29	-	225.29
Total	187.56	2956.02	350.35	3493.93

Division Wise Route Kms

Division	Izatnagar	Lucknow	Varanasi	Total
Gauge				
BG	1018.26	927.36	1323.02	3268.64
MG	-	225.29	-	225.29
Total	1018.26	1152.65	1323.02	3493.93

Group Wise Route Kms

Division	Izatnagar	Lucknow	Varanasi	Total
Route				
D	1018.26	927.36	1323.02	3268.64
R2	-	205.58	-	205.58
S	-	19.71	-	19.71
Total	1018.26	1152.65	1323.02	3493.93

Track Kms

Division	Izatnagar	Lucknow	Varanasi	Total
Gauge				
BG	1018.26	1310.11	2109.03	4437.40
MG	-	225.29	-	225.29
Total	1018.26	1535.40	2109.03	4662.69

Details of Track Structure (BG)

Type of Sleepers	Length of Track (In KM)	Type of Rails	Length of Track (In KM)
Channel Sleeper	14.83	60 KG (90 UTS)	2342.46
PSC	4422.57	52 KG (90 UTS)	2093.72
Total	4437.40	52 KG (72 UTS)	1.22
		Total	4437.40

Details of Track Structure (MG)

Type of Sleepers	Length of Track (In KM)	Type of Rails	Length of Track (In KM)
CST-9	171.23	90 R	217.17
PSC	11.81	75 R	6.41
ST	42.25	60 R	1.71
Total	225.29	Total	225.29

Level Crossings Position

	Izatnagar			Lucknow			Varanasi			Total on NER		
	Manned	Un-manned	Total	Manned	Un-manned	Total	Manned	Un-manned	Total	Manned	Un-manned	Total
BG	429	0	429	360	0	360	562	0	562	1351	0	1351
MG	0	0	0	33	27	60	0	0	0	33	27	60
Total	429	0	429	393	27	420	562	0	562	1384	27	1411