

SALIENT FEATURES

As on 22.06.2021

| SN | Description | <u>Broad Gauge</u> | | <u>Meter Gauge</u> | | Total |
|------------|-------------------------|-------------------------|---------|--------------------------|--------|----------|
| | | U.P. | Bihar | U.P. | Bihar | |
| 1. | Route Kilometre : | 919.935 | 352.40 | 35.00 (Under G.C.) | - | 1307.335 |
| | Doubling : | 237.012 | 94.296 | - | - | 331.308 |
| 2. | ETKM : | 1986.974 | 759.466 | - | - | 2746.44 |
| 3. | Serving Civil Districts | U.P. | | Bihar | | Total |
| | | 13 | | 04 | | 17 |
| 4. | Total Sub-Divisions | 8 | | | | |
| 5. | Total P.Way Units | 16+1(T.D.) | | | | |
| 6. | Total Works Units | 15 | | | | |
| 7. | Track Structure Route | Broad Gauge | | Meter Gauge | | Total |
| | a) Rail | | | | | |
| | 60kg | 438.03 | | - | | 438.03 |
| | 52 Kg 90/72 UTS | 1165.613 | | - | | 1165.613 |
| | 90R | - | | - | | - |
| | b) Sleeper | | | | | |
| | PSC | 1603.643 | | - | | 1603.643 |
| | CST-9 | - | | - | | - |
| | Wooden | - | | - | | - |
| | Channel | 9.145 | | - | | 9.145 |
| | c) Welding | | | | | |
| | LWR | 1406.145 | | - | | 1406.145 |
| | SWR | 138.521 | | - | | 138.521 |
| Fishplated | 21.962 | | - | | 21.962 | |
| 8. | Steepest Gradient | | | | | |
| | BG | 1 in 114 bet. PRRB-PRRJ | | | | 0.95 Km. |

As on : 22.06.21

| 9. Level Crossings | | | | | | | |
|--------------------------------|------------------|------------|------------|------------|-----------|------------|------------|
| Manned Level Crossings (665) : | | | | | | | |
| SN | Class of LCs | Engg. | | Traffic | | Total | |
| | | U.P | Bihar | U.P | Bihar | U.P | Bihar |
| 1 | Special Class | 06 | 03 | 13 | 06 | 19 | 09 |
| 2 | A Class | 16 | 08 | 9 | 04 | 25 | 12 |
| 3 | B Class | 33 | 10 | 19 | 11 | 52 | 21 |
| 4 | C Class | 246 | 138 | 106 | 37 | 352 | 175 |
| | Total LCs | 301 | 159 | 147 | 58 | 448 | 217 |

10. Curves

| | |
|-----------------------------|---------|
| (a) No. of Curves | 535 |
| (b) Total Curve length (km) | 198.708 |
| (c) %age of Curved Track | 12.42 |
| (d) Max. Curvature (BG) | 7.00 |

11. Bridges No.

| | |
|---------------|-------------|
| (a) Important | 05 |
| (b) Major | 124 |
| (c) Minor | 1336 |
| Total | 1465 |

12. Watering Arrangement

| | |
|---|---------|
| (a) No. of stations with Tube well Supply | 42 Nos. |
| (b) No. of Tube wells | 66 Nos. |
| (c) No. of Automatic Computerized Chlorination Plants | 59 Nos. |

13. Quarters in Division

| Type-I | Type-II | Type-III | Type-IV | Type-V |
|--------|---------|----------|---------|--------|
| 2893 | 2000 | 200 | 78 | 23 |